

MAPCHECK REPORT

Mon Mar 05 12:19:19 2007

Project:

MAPCHECK REPORT for Lot 3 Part

Starting Pt#` Coordinates - North: 5000.00', East: 5000.00'

Ending coordinates - North: 5000.00', East: 5000.00'

ERROR - North: 0.00', East: 0.00', Total: 0.00', Bearing: N 82°57'27" W

N 89°53'42" W 13.96'

'1 N:5000.03' E:4986.04'

S 00°23'31" E 77.09'

1 N:4922.94' E:4986.57'

N 62°01'50" E 15.06'

2 N:4930.00' E:4999.87'

N 00°06'18" E 70.00'

3 N:5000.00' E:5000.00'

Perimeter: 176.11'

Area: 0.02 acres 1003.01 sq ft

```
Precision: 51581.10
```

MAPCHECK REPORT for Part Lot 2

Starting Pt#1 Coordinates - North: 4922.75', East: 4986.21'

Ending coordinates - North: 4922.75', East: 4986.20'

ERROR - North: 0.00', East: 0.01', Total: 0.01', Bearing: S 69°06'48" W

S 62°01'50" W 70.84'

5 N:4889.53' E:4923.64'

Curve Parameters

[illegible]

Direction: Right/Clockwise
Radius Pt at N:4866.08 E:4879.48

Delta = $44^{\circ}27'41''$ Right/Clockwise

Radius = 50.00

Arc Length = 38.80

Tangent Length = 20.44

Chord Length = 37.83

Chord Bearing = S 05°44'19" E

PC Tang Bearing=S 27°58'10" E

PT Tang Bearing=S 16°29'31" W

PC->RP Bearing =S 62°01'50" W

RP->PT Bearing =S 73°30'29" E

6 N:4851.88' E:4927.43'

S 43°30'27" E 86.70'

7 N:4789.00' E:4987.12'

N 00°23'31" W 133.75'

8 N:4922.75' E:4986.20'

Perimeter: 330.09'

Area: 0.12 acres 5108.59 sq ft

```
Precision: 34103.74
```

