

DURR ENGINEERING,
525 HOWARD
HUTCHINSON, KS. 67501
316-663-9613

6/*14/2001

REPORT OF SURVEY

ON 6/13/2001 CLIENT ASKED US TO SURVEY 6 ACRES OUT OF SW 1/4 SE 1/4 5-19-3,
McPHERSON COUNTY, KANSAS.

REQUIREMENT WAS TO BE ON WEST LINE OF QUARTER, BUT DID NOT WANT ANY PART OF RR R/W
BECAUSE OF LOCALE PROBLEMS W/ FUTURE WALKING TRAIL.

FOUND SE COR, S1/4 COR, NW COR, NE COR.

N1/4 COR WAS TO BE 66' W OF CENTERLINE RR, BUT TRACKS HAD BEEN REMOVED.

GRADER BLADE MAN DUG FOR CORNER AT APPROX 66' W, BUT FOUND NOTHING.

ORIGINAL SURVEY NOTES SHOWED THIS TO BE SPLIT OF MILE, BUT RR MAP SHOWED TO BE 3'
FROM SPLIT. I PRORATED MILE, AND FOUND TO BE LESS THAN 1' FROM GUESS AT CL TRACKS,
SET 5/8" BAR FOR N1/4 COR.

DUNCAN W DURR, RLS 697

