

MAPCHECK REPORT
Sat Feb 19 15:24:25 2005
Project:
MAPCHECK REPORT for 9-18-4
Starting Pt#1 Coordinates - North: 5000.00', East: 5000.00'
Ending coordinates - North: 5000.00', East: 5000.00'
ERROR - North: 0.00', East: 0.00', Total: 0.00', Bearing: N 22°50'29" E
N 90°00'00" E 2093.00'

2	S 06°56'24" W 438.62'	N:5000.00'	E:7093.00'
3		N:4564.59'	E:7040.00'

Curve Parameters
=====

Direction: Left/Counter-clockwise
Radius Pt at N:4435.60 E:7174.27
Delta =32°56'19" Left/Counter-clockwise
Radius =186.19
Arc Length =107.04
Tangent Length =55.04
Chord Length =105.57
Chord Bearing =S 27°23'01" W
PC Tang Bearing=S 43°51'10" W
PT Tang Bearing=S 10°54'52" W
PC->RP Bearing =S 46°08'50" E
RP->PT Bearing =N 79°05'08" W

4		N:4470.85'	E:6991.45'
	S 51°30'42" W 168.26'		
5		N:4366.14'	E:6859.74'
	N 81°26'04" W 158.67'		
6		N:4389.77'	E:6702.84'
	N 01°02'46" W 347.12'		
6		N:4736.83'	E:6696.50'
	N 70°15'07" W 690.09'		
7		N:4970.00'	E:6047.00'
	S 90°00'00" W 1047.00'		
8		N:4970.00'	E:5000.00'
	N 00°00'00" W 30.00'		
9		N:5000.00'	E:5000.00'

Perimeter: 5079.80'
Area: 7.76 acres 337984.72 sq ft
Precision: 4211569.29